

महाराष्ट्र दूरसंचार परिमंडल,
छठवीं मंजिल ए विंग, प्रशासनिक भवन,
जुहू रोड, सांताक्रुज (प), मुंबई - 400 054.

Maharashtra Telecom Circle,
6th Floor, 'A' Wing, Administrative Building,
Juhu Road, Santacruz (W), Mumbai - 400 054.
Phone : (O) : +91-22-26616999 • Fax : +91-22-26600444
E-mail : cgm_mah@bsnl.co.in



BSNL
Connecting India
Faster

भारत संचार निगम लिमिटेड

(भारत सरकार का उपक्रम)

BHARAT SANCHAR NIGAM LIMITED

(A Govt. of India Enterprise)

MHCO-CFAO/18(36)/2/2020-P/OPGM CFA

Date : 03/09/2021

To

The All SSA Heads
MH Circle.

Sub: Status of MDF & Pillar Geo-tagging/Rehabilitation as on 01/09/2021

The status of MDF & Pillar Geo-tagging/Rehabilitation as on 01/09/2021 is enclosed herewith. Corporate Office has been monitoring this activity for more than one year and the performance of MH Circle in this regard has not been very encouraging. The status is now directly monitored by DIR (CFA). Last month, I was asked by DIR (CFA) to intimate the time frame required to complete the Geo-tagging activity. Accordingly, as conveyed by respective BA Heads, I have committed to complete the activity by 20/09/2021.

Inspite of several constraints, four SSAs – **Chandrapur, Gadchiroli, Kolhapur & Nagpur** have **completed 100% of Geo-tagging and rehabilitation**. Their performance is highly appreciated and this should motivate other SSAs to complete the activity within the next 15-20 days.

Sangli, Nanded, Wardha, Bhandara, Goa, Kalyan, Sindhudurg, Nasik, Ratnagiri & Beed have crossed the 50% mark and their efforts are encouraging. These SSAs are requested to complete the remaining activity before the target date.

Pune, Ahmednagar, Amravati, Latur, Jalgaon, Raigad & Osmanabad have completed more than 30% of Geo-tagging and these SSAs require more rigorous efforts to complete the activity by the target date.

Inspite of several reminders/trainings performance of **Buldhana, Akola, Yeotmal, Solapur, Dhulia, Jalna, Satara, Parbhani & Aurangabad** have been very poor. These SSAs are directed to act on war footing by assigning day wise targets to SDE/JTOs and the progress made may be monitored on a daily basis to ensure that the activity is completed 20/09/2021.

(Ramakant Sharma)
Chief General Manager

Encl: As above

Monthly SSAwise MDF/PILLAR Geo-tagging/Rehabilitation report as on 01/09/2021

SI No	MH Circle	Geo-tagging										Rehabilitation									
		Total		Progress till 31/07/2021		Progress till 01/09/2021		Monthly Progress in		Overall Progress in %		Progress till 31/07/2021		Progress till 01/09/2021		Monthly Progress in		Overall Progress in %			
		MDF	Pillar	MDF	Pillar	MDF	Pillar	MDF	Pillar	MDF	Pillar	MDF	Pillar	MDF	Pillar	MDF	Pillar	MDF	Pillar	MDF	Pillar
1	CHANDRAPUR	87	296	65	291	87	296	25.29	1.69	100.0	100.0	65	291	87	296	25.29	1.69	100.0	100.0		
2	GADCHIROLI	21	59	21	59	21	59	0.00	0.00	100.0	100.0	21	59	21	59	0.00	0.00	100.0	100.0		
3	Kolhapur	198	668	181	553	198	668	8.59	17.22	100.0	100.0	174	523	198	668	12.12	21.71	100.0	100.0		
4	NAGPUR	84	1387	82	1373	84	1387	2.38	1.01	100.0	100.0	81	1371	84	1387	3.57	1.15	100.0	100.0		
5	SANGLI	199	341	13	47	158	323	72.86	80.94	79.4	94.7	12	35	157	323	72.86	84.46	78.9	94.7		
6	NANDED	63	331	9	97	54	270	71.43	52.27	85.7	81.6	7	82	52	231	71.43	45.02	82.5	69.8		
7	WARDHA	58	224	23	70	30	168	12.07	43.75	51.7	75.0	23	56	30	154	12.07	43.75	51.7	68.8		
8	BHANDARA	90	324	72	215	72	217	0.00	0.62	80.0	67.0	72	215	72	217	0.00	0.62	80.0	67.0		
9	Goa	144	1252	38	162	93	980	38.19	65.34	64.6	78.3	22	118	72	834	34.72	57.19	50.0	66.6		
10	KALYAN	105	2336	27	339	97	1525	66.67	50.77	92.4	65.3	20	282	97	1355	73.33	45.93	92.4	58.0		
11	SINDHUDURG	110	214	60	86	69	124	8.18	17.76	62.7	57.9	52	82	69	123	15.45	19.16	62.7	57.5		
12	NASIK	169	1430	86	850	86	850	0.00	0.00	50.9	59.4	73	779	73	779	0.00	0.00	43.2	54.5		
13	RATNAGIRI	128	221	85	28	112	131	21.09	46.61	87.5	59.3	81	27	110	118	22.66	41.18	85.9	53.4		
14	BEED	116	240	5	14	44	129	33.62	47.92	37.9	53.8	0	0	37	118	31.90	49.17	31.9	49.2		
15	AHMEDNAGAR	262	804	162	263	179	376	6.49	14.05	68.3	46.8	157	234	177	359	7.63	15.55	67.6	44.7		
16	AMRAVATI	129	413	4	68	14	166	7.75	23.73	10.9	40.2	4	52	12	140	6.20	21.31	9.3	33.9		
17	LATUR	76	378	3	175	5	176	2.63	0.26	6.6	46.6	3	92	4	115	1.32	6.08	5.3	30.4		
18	JALGAON	114	1062	16	110	67	447	44.74	31.73	58.8	42.1	15	56	55	310	35.09	23.92	48.2	29.2		
19	RAIGAD (PEN)	81	467	5	8	36	168	38.27	34.26	44.4	36.0	0	0	32	135	39.51	28.91	39.5	28.9		
20	OSMANABAD	57	191	0	0	13	70	22.81	36.65	22.8	36.6	0	0	8	44	14.04	23.04	14.0	23.0		
21	AURANGABAD	67	578	5	56	5	85	0.00	5.02	7.5	14.7	4	42	4	71	0.00	5.02	6.0	12.3		
22	PUNE	311	4054	44	254	155	2018	35.69	43.51	49.8	49.8	32	86	90	466	18.65	9.37	28.9	11.5		
23	SOLAPUR	108	656	12	29	13	59	0.93	4.57	12.0	9.0	12	28	13	57	0.93	4.42	12.0	8.7		
24	DHULIA	135	639	7	24	8	59	0.74	5.48	5.9	9.2	7	14	7	51	0.00	5.79	5.2	8.0		
25	JALNA	36	196	5	9	11	19	16.67	5.10	30.6	9.7	5	9	11	15	16.67	3.06	30.6	7.7		
26	SATARA	185	937	3	21	47	102	23.78	8.64	25.4	10.9	3	21	26	51	12.43	3.20	14.1	5.4		
27	YEOTMAL	81	362	0	0	2	15	2.47	4.14	2.5	4.1	0	0	2	15	2.47	4.14	2.5	4.1		
28	AKOLA	66	989	0	0	16	31	24.24	3.13	24.2	3.1	0	0	11	15	16.67	1.52	16.7	1.5		
29	BULDHANA	90	350	7	1	7	1	0.00	0.00	7.8	0.3	0	0	0	0	0.00	0.00	0.0	0.0		
30	PARBHANI	86	272	0	0	8	37	9.30	13.60	9.3	13.6	0	0	0	0	0.00	0.00	0.0	0.0		
Total		3456	21671	1040	5202	1791	10956	21.73	26.55	51.8	50.6	945	4554	1611	8506	19.27	18.24	46.61	39.25		